

RCI CHECK SHEET



| | | | | | |
|-----------------------|----------------------|-----------|----------------|----------------|-----|
| Date: | 14/06/18 | | | | |
| Owner: | BRADSHAW | | | | |
| Machine: | CASE 988 | | | | |
| Serial No: | 2265 | | | | |
| Plant No: | 36 | Location: | ELLESMERE PORT | | |
| NWR No: | 90709 940608-1 | Hours: | 4755 | | |
| Equipment to be used: | Calibrated load cell | ID No : | N/A | Cal exp date : | N/A |

| | Displayed Radius | Measured Radius | Known Weight | RCI Function Pass / Fail |
|--------------|------------------|--|--------------|--|
| Max Radius | 6.58 m | 6.62 m | | PASS |
| Mid Radius | 5.00 m | 5.06 m | | PASS |
| Min Radius | 3.34 m | 3.40 m | | PASS |
| Large Weight | | | 1940 KG | PASS |
| Small Weight | | | 1180 KG | PASS |
| Slew Limit | Left | Motion cut <input checked="" type="checkbox"/> | Right | Motion cut <input checked="" type="checkbox"/> |
| Height Limit | Boom | Dipper | Artic Boom | Motion Cut <input type="checkbox"/> |

Method:

1. Set a maximum radius of machine taken from the duty charts and then tape from the centre of the slew ring to the centre of the lifting hook.
2. Record both the displayed radius on the RCI screen and the actual taped measurement.
3. Repeat for the minimum chart radius plus a mid-point check and also record as above.
4. If radius check OK, proceed to carry out steps 5-8. If not, DO NOT proceed but arrange corrective action.
5. Lift a weight using the calibrated load cell to exceed rated capacity for a radius, check the overload alarm sounds, the display warning and motion cuts.
6. Repeat step 5 using a smaller weight checking in 3 duty's at various radius.
7. Check the results are within the calibration as specified by the system manufacturer i.e.: + / - 5%
8. Check slew left and right for operation of limitation and motion cuts are applied in both directions.
9. Check excavator arm height for operation of limitation and motion cuts are applied according to the machine acceptance certificate.
10. Function test audible overload warning alarm.
11. Check blue RCI system condition lights and orange spaceguard system condition lights if applicable.
12. Report any findings which require further clarification or attention.

As the engineer responsible for executing this test, I can confirm that I am independent from the design, manufacture, construction marketing and maintenance of the machine under test. I confirm that I have used calibrated equipment and had the relevant training required.

| | | | |
|--|---------------|---------|--|
| Engineer: | B. FELL | Signed: | |
| As a Manager of AJH Plant I can confirm that this inspection/test was executed by a suitably qualified service engineer. | | | |
| Manager: | P. Hargreaves | Signed: | |