




ALLAN J HARGREAVES PLANT ENGINEERS LTD
TRAILER BRAKE TEST CERTIFICATE

| | | | | | | | |
|------------------------------|--|---------------------|---|----------------------|--------------------------------|--------------------------------|------------------|
| Date: | 11/10/2021 | |  | | | | |
| Owner: | Allan J Hargreaves Plant Engineers Ltd / William Bradshaw / AJH - Thornton | | | | | | |
| Machine: | | | | | | | |
| Serial No: | 2230 | | | | | | |
| Plant No: | 109 | Location: | AJH | | | | |
| POV No: | | | | | | | |
| Equipment to be used: | Calibrated Load Cell | ID No | AH344 | | Cal Exp Date | 18/11/2021 | |
| Trailer ID No | Tare weight | Gross weight | Brake system | Wheels Braked | Required pull load (kg) | Achieved pull load (kg) | Pass/Fail |
| 2230 | 3100 | 23100 | Park | 2 | 1380 | 2130 | Pass |
| 2230 | 3100 | 23100 | Hydraulic Service | 2 | 1380 | 2250 | Pass |
| 2230 | 3100 | 23100 | Air Service | 2 | 1380 | 2950 | Pass |

| | |
|---|---|
| As the engineer responsible for executing this testing, I confirm that I am independent from the design, manufacture, construction, marketing and maintenance of the machine under test. I confirm that I have used calibrated equipment and had the relevant training. | |
| Engineer: John Holding | Signed:  |
| As an Approver of AJH Plant I confirm that this inspection/test was executed by a suitably qualified service engineer. | |
| Approver: Jon Edwards | Signed:  |