



ALLAN J HARGREAVES PLANT ENGINEERS LTD
TRAILER BRAKE TEST CERTIFICATE

Date:	11/10/2021						
Owner:	Allan J Hargreaves Plant Engineers Ltd / William Bradshaw / AJH - Thornton						
Machine:							
Serial No:	2038						
Plant No:	87	Location:	AJH				
POV No:							
Equipment to be used:	Calibrated Load Cell	ID No	AH344		Cal Exp Date	18/11/2021	
Trailer ID No	Tare weight	Gross weight	Brake system	Wheels Braked	Required pull load (kg)	Achieved pull load (kg)	Pass/Fail
2038	3100	23100	Park	2	1380	2200	Pass
2038	3100	23100	Hydraulic Service	2	1380	2100	Pass
2038	3100	23100	Air Service	2	1380	2450	Pass

As the engineer responsible for executing this testing, I confirm that I am independent from the design, manufacture, construction, marketing and maintenance of the machine under test. I confirm that I have used calibrated equipment and had the relevant training.	
Engineer: John Holding	Signed: 
As an Approver of AJH Plant I confirm that this inspection/test was executed by a suitably qualified service engineer.	
Approver: Jon Edwards	Signed: 