


BRAKE TEST RECORD SHEET


| | | | |
|------------|----------------|-----------|---|
| Date: | 19/08/2018 | |  |
| Owner: | BRADSHAW | | |
| Machine: | DOOSAN DX170 | | |
| Serial No: | 5135 | | |
| Plant No: | 74 | Location: | AJH |
| POV No: | 99709 940738-6 | | Hours: 3522 |

| | | | | | |
|-----------------------|-------------------------|-------|-------|--------------|------------|
| Equipment to be used: | Calibrated Load Cell | ID No | AH354 | Cal Exp Date | 25/01/2019 |
| | Calibrated Brake Tester | ID No | AH316 | Cal Exp Date | 19/09/2018 |

| Machine No. | Test No. | Fwd/Rev | Gradient | Wet/Dry | Speed (km/h) | Distance (m) | Pass/Fail |
|-------------|----------|---------|----------|---------|--------------|--------------|-----------|
| 74 | 1 | Fwd | Level | Dry | 8 | 4.23 | Pass |
| 74 | 2 | Rev | Level | Dry | 8 | 4.59 | Pass |
| 74 | 3 | Fwd | Level | Dry | 8 | 4.31 | Pass |
| 74 | 4 | Fwd | Level | Dry | 12 | 7.54 | Pass |
| 74 | 5 | Rev | Level | Dry | 12 | 7.51 | Pass |
| 74 | 6 | Fwd | Level | Dry | 12 | 7.58 | Pass |
| 74 | 7 | Fwd | Level | Dry | 16 | 11.62 | Pass |
| 74 | 8 | Rev | Level | Dry | 16 | 11.89 | Pass |
| 74 | 9 | Fwd | Level | Dry | 16 | 11.86 | Pass |
| 74 | 10 | Fwd | Level | Dry | 24 | 27.65 | Pass |
| 74 | 11 | Rev | Level | Dry | 24 | 27.82 | Pass |
| 74 | 12 | Fwd | Level | Dry | 24 | 27.72 | Pass |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |

| | |
|--|--|
| Drawbar Pull Achieved: 4000 Kg | Minimum Drawbar Pull Test Required: 3600Kg |
|--|--|

As the engineer responsible for executing this testing, I confirm that I am independent from the design, manufacture, construction, marketing and maintenance of the machine under test. I confirm that I have used calibrated equipment and had the relevant training.

| | |
|-----------------------------|---|
| Engineer: J. STEWART | Signed:  |
|-----------------------------|---|

As a Manager of AJH Plant I confirm that this inspection/test was executed by a suitably qualified service engineer.

| | |
|-------------------------|---|
| Manager: B. FELL | Signed:  |
|-------------------------|---|