

WILLIAM BRADSHAW

MAINTENANCE OF ROAD/RAIL TRAILERS

TRAILER: <i>Philmore</i>			INSPECTION TYPE: <i>6 Monthly</i>		
FLEET NUMBER: <i>86</i>			DATE INSPECTED: <i>1/4/19</i>		
LOCATION: <i>Ellesmere Port</i>			NEXT INSPECTION DUE: <i>1/10/19</i>		
NO	SCHEDULED MAINTENANCE	Pre Hire	6 Monthly	12 Monthly	CORRECTIVE ACTION
'B' BRAKES					
B1	Drain Air Tanks		✓		
B2	Service & Park brake operation - test		✓		
B3	Examine correct function of hose Quick Couplings		✓		
B4	Grease Brake arm Pivots		✓		
B5	Check Brake Blocks Wear		✓		
B6	Check Brake Block Clearance on Air settings		✓		
B7	Examine Air systems for leaks		✓		
B8	Examine correct functioning of hydraulic pressure relief system		✓		
B9	Test Park & Service Brake Efficiency both Air & Hydraulic Settings				
B10	Brake test (Wheel torque method)				
B11	Examine correct functioning of hydraulic accumulator		✓		
B12	Examine that the correct hyd connection hose is fitted (1/2 Hose) with a 90 deg fitting on the Bulkhead		✓		
'E' ELECTRICS					
E1	Check operation of rail lights		✓		
E2	Check security & integrity of electrical switchboxes		✓		
E3	Check condition solar panels		✓		
E4	Check battery charge condition		✓		
E5	Check integrity of wiring		✓		
E6	Check correct operation of circuit breaker		✓		

Note: All Trailers have a major service every 6 Months, either a 6 or 12 Monthly type.

Issue No:	7
Issue Date:	Oct 2017
No of Pages:	Page 1 of 2
Document Ref:	WBP- RRTM 01

**WILLIAM
BRADSHAW**
MAINTENANCE OF ROAD/RAIL TRAILERS

NO	SCHEDULED MAINTENANCE	Pre Hire	6 Monthly	12 Monthly	CORRECTIVE ACTION
'R' RAIL WHEELSETS					
R1	Check rail wheels		✓		
R2	Examine rail wheels		✓		Complete W&D
R3	Examine rail wheel profile		✓		Complete W&D
R4	Check wheelset back to back				Complete W&D
R5	Examine Rail Wheel Bearings				Complete W&D
R6	Examine condition of wheelsets & swinging arms				Complete W&D
R7	Check Condition & adjustment of rail sweepers		✓		
'S' ESSENTIALS & SAFETY EQUIPMENT					
S1	Examine & Lubricate Jost Couplers		✓		
S2	Check drawbar		✓		
S3	Examine drawbar		✓		
S4	Check presence and integrity of all Stickers		✓		
'U' UNDERFRAME					
U1	Check Underframe		✓		
U2	Check condition and security of deck plates		✓		
U3	Examine Underframe		✓		
U4	Examine lifting equipment installed chains or lifting eye		✓		

SIGNATURE OF ENGINEER: J. Hughes DATE 1/4/19

NAME OF ENGINEER: Jake Hughes

ADDITIONAL REPAIRS:
All checks OK

Note: This document has been produced based upon manual reference APM048 Issue 1. All daily, shift, pre-hire, and monthly calendar tasks have been grouped together and all appear under the pre-hire column.

Issue No:	7
Issue Date:	Oct 2017
No of Pages:	Page 2 of 2
Document Ref:	WBP- RRTM 01