

WILLIAM
BRADSHAW

MAINTENANCE OF ROAD/RAIL TRAILERS

TRAILER: <i>Philmor Rail Trailer</i>			INSPECTION TYPE: <i>12 monthly</i>		
FLEET NUMBER: <i>89</i>			DATE INSPECTED: <i>14/4/20</i>		
LOCATION: <i>Ellesmere Port</i>			NEXT INSPECTION DUE: <i>14/10/20</i>		
NO	SCHEDULED MAINTENANCE	Pre Hire	6 Monthly	12 Monthly	CORRECTIVE ACTION
'B' BRAKES					
B1	Drain Air Tanks			✓	
B2	Service & Park brake operation - test			✓	
B3	Examine correct function of hose Quick Couplings			✓	
B4	Grease Brake arm Pivots			✓	
B5	Check Brake Blocks Wear			✓	
B6	Check Brake Block Clearance on Air settings			✓	
B7	Examine Air systems for leaks			✓	
B8	Examine correct functioning of hydraulic pressure relief system			✓	
B9	Test Park & Service Brake Efficiency both Air & Hydraulic Settings			✓	
B10	Brake test (Wheel torque method)			✓	
B11	Examine correct functioning of hydraulic accumulator			✓	
B12	Examine that the correct hyd connection hose is fitted (1/2 Hose) with a 90 deg fitting on the Bulkhead			✓	
'E' ELECTRICS					
E1	Check operation of rail lights			✓	
E2	Check security & integrity of electrical switchboxes			✓	
E3	Check condition solar panels			✓	
E4	Check battery charge condition			✓	
E5	Check integrity of wiring			✓	
E6	Check correct operation of circuit breaker			✓	

Note: All Trailers have a major service every 6 Months, either a 6 or 12 Monthly type.

Issue No:	7
Issue Date:	Oct 2017
No of Pages:	Page 1 of 2
Document Ref:	WBP- RRTM 01

**WILLIAM
BRADSHAW**
MAINTENANCE OF ROAD/RAIL TRAILERS

NO	SCHEDULED MAINTENANCE	Pre Hire	6 Monthly	12 Monthly	CORRECTIVE ACTION
'R' RAIL WHEELSETS					
R1	Check rail wheels			✓	
R2	Examine rail wheels			✓	Complete W&D
R3	Examine rail wheel profile			✓	Complete W&D
R4	Check wheelset back to back			✓	Complete W&D
R5	Examine Rail Wheel Bearings			✓	Complete W&D
R6	Examine condition of wheelsets & swinging arms			✓	Complete W&D
R7	Check Condition& adjustment of rail sweepers			✓	
'S' ESSENTIALS & SAFETY EQUIPMENT					
S1	Examine & Lubricate Jost Couplers			✓	
S2	Check drawbar			✓	
S3	Examine drawbar			✓	
S4	Check presence and integrity of all Stickers			✓	
'U' UNDERFRAME					
U1	Check Underframe			✓	
U2	Check condition and security of deck plates			✓	
U3	Examine Underframe			✓	
U4	Examine lifting equipment installed chains or lifting eye			✓	

SIGNATURE OF ENGINEER: J. Hughes DATE: 14/4/20

NAME OF ENGINEER: Jackie Hughes

ADDITIONAL REPAIRS:

NND

Note: This document has been produced based upon manual reference APM048 Issue 1. All daily, shift, pre-hire, and monthly calendar tasks have been grouped together and all appear under the pre-hire column.

Issue No:	7
Issue Date:	Oct 2017
No of Pages:	Page 2 of 2
Document Ref:	WBP- RRTM 01